

**WRITTEN QUESTION TO THE MINISTER FOR HEALTH AND SOCIAL SERVICES
BY SENATOR S.W. PALLETT
QUESTION SUBMITTED ON MONDAY 17th MAY 2021
ANSWER TO BE TABLED ON MONDAY 24th MAY 2021**

Question

Will the Minister provide an update on the development of new mental health facilities at Clinique Pinel, advising whether any element of this development has been delayed, and further provide the expected date for completion of the work?

Answer

Work at Clinique Pinel to provide an adult (18+) acute assessment facility and at Rosewood House to provide a dementia assessment unit is progressing with the contracted completion date of 7th March 2022. This project includes the building of a Place of Safety facility on-site.

The contractor has recently issued an updated target completion date of 20 April 2022, which is 6 weeks beyond the contract completion date. With over half the project duration remaining, Jersey Property Holdings is pushing for the contractor to recover the delay and complete as planned.

Workforce planning and development of operating procedures for the facility are scheduled for delivery within the HCS Mental Health service 2021 objectives and include the additional provision of the Place of Safety facility (not currently provided by the MH service). This will include the staffing configuration, training needs analysis and safe systems of work required for the new facility.